COMPLETION REPORT

1. Name of Work : **Improvements to roads at 15th, 17th & 18th Cross roads MEI Layout in Ward No.14, Bagalagunte (2nd Call).**

2. Sanctioned Estimate No. & Dt : EE/DD/TS/150/14-15 29/10/14

3. Head of Account which is Chargeable : P.O.W.

4. Work Order No. & Dt : EE/DD/WO/13/15-16 Dt:- 15/4/15

5. Name of Contractor :

6a. Time stipulated for completion of work : **Sri B N Mohankumar Nanjappa**

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 34/14/14-15

8. Check measurement of the Asst. : M.B. No. 34/14/14-15 Page No. 34/133 7/4

Asst. Exe. Eng. / Exe. Eng : Page No. 34/133 7/42

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer : MANJUNATH RANGASWAMY.

b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
12,00,000/-	11,77,128=00	—	22,872=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.